



Havre de Grace - Phase 2

Task	start	end	%
Task 2A-0 - Project Management	06/13/22	01/05/23	8%
Project Management	06/13	01/05	7%
Project Kick Off Meeting	06/14	06/14	100%
Task 2A-1 - Existing Conditions Inv...	06/15/22	08/29/22	13%
KCI Technologies - SUE	06/15/22	07/01/22	62%
SUE - Priority 1 Area	06/15	06/24	100%
SUE - Remaining Areas	06/27	07/01	0%
KCI Technologies - Survey	06/29/22	08/29/22	0%
Establish Control Loop	06/29	07/01	0%
Topo - Priority 1 Area	07/04	07/19	0%
Topo - Remaining Area	07/21	08/17	0%
Post Processing - Priority 1 Area	07/25	07/29	0%
Existing Conditions Basemap - Prior...	08/01	08/01	0%
Post Processing - Remaining Areas	08/19	08/25	0%
Final Existing Conditions Basemap	08/29	08/29	0%
Task 2A-2 - Preliminary Environme...	07/05/22	10/28/22	0%
Desktop Environmental Review	07/05	07/29	0%
Agency Consultation	07/05	07/29	0%
Field Investigations	08/01	08/31	0%
Natural Resource Memorandum	09/01	09/29	0%
Pre-Application Meeting	09/01	09/29	0%
Preliminary Environmental	07/05	10/28	0%
Cultural Resource Assessment	07/05	10/28	0%
Task 2A-3 - 10% Design	08/02/22	10/31/22	0%
10% Utility Coordination	08/02	10/11	0%
10% Design - Priority 1 Area	08/02	08/31	0%
10% Design Meeting - Priority 1 Area	09/01	09/01	0%
10% Design - Remaining Areas	09/02	10/11	0%
Basis of Design Report	08/02	10/12	0%
10% Design Review Meeting - Remai...	10/31	10/31	0%
Task 2A-4 - Preliminary Stormwate...	09/02/22	11/18/22	0%
Underwood - 30% Design Stormwater...	09/02	11/18	0%
Task 2A-5 - 30% Design	09/02/22	01/06/23	0%
30% Design Plans	09/02	11/18	0%
30% Opinion of Probable Constructio...	10/06	11/16	0%
Basis of Design Memo	09/02	11/16	0%
30% Utility Coordination	09/02	11/17	0%
Submit Draft Deliverable to Client	11/21	11/21	0%
Comment Responses	11/22	12/12	0%
QA/QC Review to Address Comments	12/13	01/02	0%
Submit Final Deliverable to Client	01/06	01/06	0%

